



Erickson-Hall Construction

Job #3639 John Adams Elementary School Increment 1 & 2 (Phase 2)

Billing through 04/3/18 reflects that the project is 94% complete

Contract Completion Date: 06/06/18

Weekly Construction Progress, Week Ending May 5, 2018

- ▶ Installing irrigation sleeves around building 300
- ▶ Hardscape finish grading around building 300
- ▶ Continue brick veneer
- ▶ Electrical lighting installation
- ▶ T-Grid installation
- ▶ Casework installation

Next Week's Activities

- ▶ Continue installing ramp guardrails
- ▶ Set forms for hardscape around building 300
- ▶ Pour hardscape
- ▶ Complete brick veneer
- ▶ Electrical trim
- ▶ Casework installation
- ▶ Finishes starting to go in

Progress Photo's



Brick Veneer



Installing Casework



Paint/Accent Colors



Ontario Ramp/Hand Rails