



ELEANOR ROOSEVELT HIGH SCHOOL eSTEM ACADEMY PHASE 2B-BUILDING CONSTRUCTION

WEEKLY CONSTRUCTION PROGRESS UPDATE, WEEK ENDING September 21, 2018

Billing through 8/30/18 reflects that the project is 48% complete. Contract Completion Date: 6/1/19

- Building T-1 Interior Paint
- Building T-1 Exterior Lath & Plaster
- Building T-2 Metal Framing/Roofing/Mechanical & Electrical Systems
- Site Concrete Flatwork

NEXT WEEK'S CONSTRUCTION ACTIVITIES

- Building T-1 Aluminum Storefront
- Building T-2 Metal Framing/Roofing/Mechanical & Electrical Systems
- Site Concrete Flatwork

PROGRESS PHOTO'S



Building T1 Interior



Building T1 Interior



Building T1 Interior



Building T1 Interior