



ELEANOR ROOSEVELT HIGH SCHOOL eSTEM ACADEMY PHASE 2B-BUILDING CONSTRUCTION

WEEKLY CONSTRUCTION PROGRESS UPDATE, WEEK ENDING November 30, 2018

Billing through 11/30/18 reflects that the project is 60% complete. Contract Completion Date: 6/1/19

- Building T-1 Exterior Plaster
- Building T-2 Exterior Storefront
- Building T-2 Exterior Lath
- Building T-1 Exterior Composite Panels

NEXT WEEK'S CONSTRUCTION ACTIVITIES

- Building T-1 Exterior Plaster
- Building T-1 Exterior Composite Panels
- Building T-2 Exterior Plaster

PROGRESS PHOTO'S



Building T2 Interior



Buildings T1 Exterior



Building T1 Exterior



Building T1 Exterior