

Garretson Elementary 2017-2018 Phase 2

Weekly Construction Progress Update, Week Ending August 24th,2018

Billing through 7/31/18 reflects that the project is 91% Contract completion date: October 2018

This week's activities

- Finished drywall and taping at building D
- Start stucco color coat at building D
- Continue with parking lot and parkway landscaping
- Continue HVAC rough in at buildings C&D

Next week's activities

- Start interior paint at building D
- Start installation of ceiling grid at building D
- Building C drywall taping
- Roofing continues



Building D Stucco color coat at rear of building



Building D stucco color coat at front of building



Building C drywall at Story Room



Building C drywall