

Garretson Elementary 2017-2018 Phase 2

Weekly Construction Progress Update, Week Ending August 10, 2018

Billing through 7/31/18 reflects that the project is 91% Contract completion date: October 2018

This week's activities

- Started insulation / Continue roofing Building D
- Finished up scaffolding both Buildings
- Started the parking lot and parkway landscaping
- MEP Trades Continue in Building C / HVAC, Set Equipment both buildings

Next week's activities

- Start Stucco Building D / Continue Landscaping
- Start roofing Building C / Finish lathing @ building C
- Continue insulation / start drywall / continue clean up of site getting ready for school start



Finish scaffolding and lathing Building D



Finishing Scaffolding @ Building C



Landscaping at Parking lot



Setting HVAC Equipment Both Buildings