

Garretson Elementary 2017-2018 Phase 2

Weekly Construction Progress Update, Week Ending June 15th, 2018

Billing through 5/31/18 reflects that the project is 83% Contract completion date: October 2018

This week's activities

- Set steel at Building D
- Plate walls building C
- Start and finish demo @ hardscape and parking lot

Next week's activities

- Framing Building D roof structure
- Start framing walls @ Building C
- Start framing interior walls @ building 3
- Start Grading at parking lot



Plate walls Building C



Setting steel @ Building D



Parking lot demo



Wall Framing @ Building D