

Garretson Elementary 2017-2018 Phase 2

Weekly Construction Progress Update, Week Ending June 22nd, 2018

Billing through 5/31/18 reflects that the project is 83% Contract completion date: October 2018

This week's activities

- Continue Framing Walls @ Building C
- Continue Roof Structures @ Building D
- Continue grading @ Parking lot
- Started the remaining underground plumbing

Next week's activities

- Set Steel @ building D , Continue framing , both buildings C & D
- Framing interior walls @ Building 3 rooms 17,18,23 & 24
- Finish grading @ Parking lot



Framing Walls Building C



Framing Walls Building C



Site work , Parking lot Grading



Building D , Wall Framing