

Garretson Elementary 2017-2018 Phase 2

Weekly Construction Progress Update, Week Ending June 29, 2018

Billing through 6/30/18 reflects that the project is 85% Contract completion date: October 2018

This week's activities

- Continue Framing Walls @ Building C
- Finish Roof Structures @ Building D
- Continue grading @ Parking lot
- Framing finished at Bldg. 3 start Drywall
- MEP Trades starting in building D

Next week's activities

- Set up concrete at side walks
- Continue Framing
- Drill light poles / fence poles



Setting Steel Building C



Underground Storm drain



Site work, Parking lot Grading



Building D, Sheeting complete