

## Norco Elementary 2017-2018 Phase 2

### Weekly Construction Progress Update, Week Ending August 3<sup>rd</sup>, 2018

Billing through 7/31/18 reflects that the project is 87% Contract completion date: August 2018

#### This week's activities:

- Complete seal coat and striping at front & back parking lot.
- Continued with landscape and planting at front parking area.
- Installation of ornamental fencing near Kindergarten along the property line.
- 

#### Next week's activities

- Complete irrigation & planting at the back area of school.
- Complete installation of ornamental fencing.
- Complete installation of metal decking at lunch shelter.
- Site cleaning.



Parking seal coat & striping



Landscape & planting



Ornamental fencing

