

Norco Elementary 2017-2018 Phase 2

Weekly Construction Progress Update, Week Ending July 27th, 2018

Billing through 6/30/18 reflects that the project is 84% Contract completion date: August 2018

This week's activities:

- Complete stone veneer installation on block columns.
- Begin installation of irrigation at front parking area.
- Begin installation of chain-link fencing at Lunch Shelter & rear parking lot.
- Complete installation of rain gutters at Lunch Shelter area.

Next week's activities

- Continued with irrigation & planting at front parking area.
- Complete concrete curb installation along property line.
- Sand blast & remove old striping at rear playground.
- Begin seal coat & striping at parking lot.



Stone veneer on columns



Irrigation main



Chain link fence



Lunch shelter rain gutter