

Norco Elementary 2017-2018 Phase 2

Weekly Construction Progress Update, Week Ending July 6, 2018

Billing through 6/30/18 reflects that the project is 84% Contract completion date: August 2018

This week's activities:

- Set & pour fence post in front of kindergarten building.
- Complete installation of light post in front parking lot.
- Complete lath installation on block columns near Kindergarten building.
- Complete asphalt installation in front parking lot.

Next week's activities

- Begin scratch & brown on block columns near Kindergarten building.
- Continued forming & pouring concrete sidewalks near front parking lot.
- Begin painting steel at Lunch Shelter.



Fence post



Light post



Lath on block columns



Parking lot asphalt