

## Norco Elementary 2017-2018 Phase 2

### Weekly Construction Progress Update, Week Ending June 29, 2018

Billing through 6/30/18 reflects that the project is 84% Contract completion date: August 2018

#### This week's activities:

- Complete concrete curb installation at front parking lot.
- Concrete pour through fire lane.
- Complete concrete pour for light base.
- Installation of column blocks at new entrance between Kindergarten & building 1.

#### Next week's activities

- Begin base & asphalt installation at front parking lot.
- Installation of fence post at property line near Kindergarten building.
- Complete installation of light poles at front parking lot.
- Begin painting steel at lunch shelter.



**Concrete curbs**



**Fire lane concrete**



**Light pole base**



**Column blocks**