

Norco Elementary 2017-2018 Phase 2

Weekly Construction Progress Update, Week Ending May 25, 2018

Billing through 4/30/18 reflects that the project is 81% Contract completion date: August 2018

This week's activities:

- Complete installation of exterior lights at existing Building 1 & 2.
- Complete survey staking for new lunch shelter and fire lane.
- Complete footing dug out for concrete columns at lunch shelter area.
- Begin over excavation and grading at fire lane area.

Next week's activities

- Complete grading at fire lane area.
- Complete rebar ties for concrete footings at lunch shelter.
- Begin underground electrical at lunch shelter area.
- Pour concrete footings at lunch shelter.



Exterior lights



Survey staking



Concrete footings



Fire lane grading