

## Norco Elementary 2017-2018 Phase 2

### Weekly Construction Progress Update, Week Ending May 18, 2018

Billing through 4/30/18 reflects that the project is 68% Contract completion date: August 2018

#### This week's activities:

- Begin installation of school signs.
- Begin installation of playground equipment at Kindergarten.
- Complete demolition of old Library Building.
- Complete concrete removal at new lunch shelter area and fire lane.

#### Next week's activities

- Begin grading at new Lunch Shelter area.
- Begin setting concrete forms around Lunch shelter area.
- Installation of exterior lights around existing Building 1 & 2.



**School signs**



**Kindergarten playground**



**Old Library demolition**



**Concrete demolition**