



Rondo Elementary School Increment #2-BUILDING CONSTRUCTION

WEEKLY CONSTRUCTION PROGRESS UPDATE, WEEK ENDING August , 2018

Billing through 8/30 reflects that the project is 5% complete. Contract Completion Date: 10/27/19

- Area E footings 80% formed
- Area's A-D Footings excavation 100%-Rebar placement 25%
- Area's F & G Footing Excavation 90%

NEXT WEEK'S CONSTRUCTION ACTIVITIES

- Area E footings complete Sub-slab utility installation
- Area's A-D Rebar completion / Footing form work
- Area's F & G Rebar installation

PROGRESS PHOTO'S



Area E form work



Area's A-D Rebar Installation



Area's F&G Footing Excavation