



Rondo Elementary School Increment #2-BUILDING CONSTRUCTION

Weekly Construction Progress Update, Week Ending October, 19, 2018

Billing Through 10/30 reflects that the project is 16% complete. Contract Completion Date 10/27/2019

- . Area E Framing 80%
- . Area's A-D Framing 65%
- . Area's F & G Slab 100%
- . Area F&G Framing 30%

Next Week's Construction Activities

- . Area E Roof Framing and MEP rough in
- . Area's A-D Rough Framing
- . Area's F & G Rough Framing and Stage Pour

Progress Photo's



Area E Framing



Area A-D Framing



Area F-G Slab