



## Rondo Elementary School Increment #2-BUILDING CONSTRUCTION

### Weekly Construction Progress Update, Week Ending September 28, 2018

Billing Through 8/30 reflects that the project is 7.5% complete. Contract Completion Date 10/27/2019

- . Area E Slab 100%
- . Area E Rough Carpentry 40%
- . Area A-D slab 100%
- . Area F-G Footings 100%

### Next Week's Construction Activities

- . Area E Rough Carpentry
- . Area A-D Rough Carpentry
- . Area F-G Slab prep.

### Progress Photo's



Area E Rough Carpentry



Area A-D Slab Pour



Area F-G Footing Pour